

Date : 04/25/2024
Project No : 2023C180
Client Company : Artisan Communities
Arrival Time : 04/25/2024 9:00
Onsite Hours : 08:00

ASEC Report ID : 66227
Name of the Project : Lakeside Sub. - Lovers Lane, Calhoun
Project Location : Calhoun
Weather : sunny
Departure Time : 04/25/2024 17:00
ASEC Technician Name : Aminullah Azimi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- The placement and compaction of fill soils for the sewer trench between SSMH 6.1 to SSMH 6.2 and installing sewer pipe between SSMH 6.2 and SSMH 6.3 as well as installing storm water corrugated metal pipe between MH AE2 to MH AE3, continued this day. Contractor also demoed the old CRP between MHAA4 to AI1.
- At the time of arrival, our representative observed that work was in progress with 1-foot lifts being placed and compacted using trench and a 9-ton sheep-foot compactor along with general probing using a 3/8" diameter probe rod.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/25/2024
Project No : 2023C180
Client Company : Artisan Communities
Arrival Time : 04/25/2024 9:00
Onsite Hours : 08:00

ASEC Report ID : 66227
Name of the Project : Lakeside Sub. - Lovers Lane, Calhoun
Project Location : Calhoun
Weather : sunny
Departure Time : 04/25/2024 17:00
ASEC Technician Name : Aminullah Azimi



Date : 04/25/2024
Project No : 2023C180
Client Company : Artisan Communities
Arrival Time : 04/25/2024 9:00
Onsite Hours : 08:00

ASEC Report ID : 66227
Name of the Project : Lakeside Sub. - Lovers Lane, Calhoun
Project Location : Calhoun
Weather : sunny
Departure Time : 04/25/2024 17:00
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.