

Date : 05/01/2024
Project No : 2023C180
Client Company : Artisan Communities
Arrival Time : 05/01/2024 8:30
Onsite Hours : 05:30

ASEC Report ID : 66310
Name of the Project : Lakeside Sub. - Lovers Lane, Calhoun
Project Location : Calhoun
Weather : sunny
Departure Time : 05/01/2024 14:00
ASEC Technician Name : Aminullah Azimi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
05/01/2024	1	26.1	92.3	P-01	97.0	19.1	95.2	90	D6938	Pass
Location : water storm line, 70 feet east from MHAA4, Elv/Depth :6 feet below finished grade Comment : In-situ moisture content more than 3 percent over optimum moisture. Tested By : Aminullah Azimi Gauge Serial No. : 29588										
05/01/2024	2	25.8	90.7	P-01	97.0	19.1	93.5	90	D6938	Pass
Location : 21 feet east from MHAA4, Elv/Depth :6 feet below finished grade Comment : In-situ moisture content more than 3 percent over optimum moisture. Tested By : Aminullah Azimi Gauge Serial No. : 29588										
05/01/2024	3	27.1	90.4	P-01	97.0	19.1	93.2	90	D6938	Pass
Location : 37 feet east from MH AA4, Elv/Depth :4 feet below finished grad Comment : In-situ moisture content more than 3 percent over optimum moisture. Tested By : Aminullah Azimi Gauge Serial No. : 29588										

Remark: Test performed in general accordance with signed referenced ASTM Method.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 05/01/2024
Project No : 2023C180
Client Company : Artisan Communities
Arrival Time : 05/01/2024 8:30
Onsite Hours : 05:30

ASEC Report ID : 66310
Name of the Project : Lakeside Sub. - Lovers Lane, Calhoun
Project Location : Calhoun
Weather : sunny
Departure Time : 05/01/2024 14:00
ASEC Technician Name : Aminullah Azimi

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
	P-01	97.0	19.1	Standard	Light Tan Sandy Clay
	P-02	91.6	25.6	Standard	Yellow Brown Silty Clay