

Date : 05/21/2024
Project No : 2023C180
Client Company : Artisan Communities
Arrival Time : 05/21/2024 08:00
Onsite Hours : 9:30

ASEC Report ID : 66908
Name of the Project : Lakeside Sub. - Lovers Lane, Calhoun
Project Location : Calhoun
Weather : Sunny
Departure Time : 05/21/2024 17:30
ASEC Technician Name : Marteze Jeter

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to verify compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

Our representative observed the contractors place backfill. Contractors used an excavator place soil via a heavy-duty dump truck transporting soil to the entrance way. Contractors then used a compactor to place and compact soil in 6-inch lifts. Our representative then used a 3/8" diameter probe rod to check stability.

The ASEC Engineering representative also observed the contractor fill storm trench pipe bedding with #57 stone.

Observations:

1. Backfilling Activities:

- Backfilling was in progress for the storm trench, with #57 stone.

2. Compaction Status:

- Compaction in the entranceway was stable.

Conclusion: The ongoing backfilling and storm drainpipe installation activities are progressing as planned, with considerations for lift sizes and temporary measures discussed with the foreman.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.