

Date : 06/06/2024
Project No : 2023C180
Client Company : Artisan Communities
Arrival Time : 06/06/2024 08:00
Onsite Hours : 9:30

ASEC Report ID : 67370
Name of the Project : Lakeside Sub. - Lovers Lane, Calhoun
Project Location : Calhoun
Weather : Sunny
Departure Time : 06/06/2024 17:30
ASEC Technician Name : Marteze Jeter

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to verify compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

Our representative observed the contractor place backfill using a CAT 315F excavator to complete backfilling of MH 9.1-9.3. Contractor added No. 57 stone to 6 inches above pipe. Then contractor added sewer laterals and placed GAB from MH 9.1-9.3 and compacted with a walk-behind roller.

Our representative observed contractors use a PC 490 excavator to backfill 150ft of sewer trench from MH 6.7-6.8. After the trench was excavated, the contractor placed No. 57 stone and Gab near the surface. Gab was compacted with walk-behind roller.

Observations:

1. **Backfilling Activities:** Contractors placed backfill in sewer laterals and storm trenches. Also Added 6 inches of No. 57 stone, then a GAB.

Conclusion: The ongoing backfilling and storm drainpipe installation activities are progressing as planned.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.