

Date : 06/17/2024
Project No : 2023C180
Client Company : Artisan Communities
Arrival Time : 06/17/2024 08:00
Onsite Hours : 9:30

ASEC Report ID : 67188
Name of the Project : Lakeside Sub. - Lovers Lane, Calhoun
Project Location : Calhoun
Weather : Sunny
Departure Time : 06/17/2024 17:30
ASEC Technician Name : Marteze Jeter

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to verify compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

Our representative observed the contractor use a CAT 336 and CAT 3151 to excavate a water main and 1-foot riser to manholes. A Sany SY365C was used to excavate sewer trench from MH 6.9-6.10. A Sany SY365C was used to place 26-feet of SDR Sewer laterals. Contractors used a CAT 938k loader to transport No. 57 stone and GAB. No. 57 stone was added to 6 inches above the sanitary sewer later. GAB and backfill was added from MH 9.0-10.0 and compacted using a walk behind roller.

A Komatsu 61pxi dozer was used to compact and form Lots #16 through #18. A walk-behind roller was used to compact soil in 6-inch lifts.

Observations:

1. **Backfilling Activities:** Contractors placed backfill in sewer laterals and storm trenches. Also Added 6 inches of No. 57 stone then GAB.
2. **Storm Drainpipe Installation:** Contractors inserted sewer laterals.

Conclusion: The ongoing backfilling and storm drainpipe installation activities are progressing as planned.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.