

Date : 06/20/2024
Project No : 2023C180
Client Company : Artisan Communities
Arrival Time : 06/20/2024 07:30
Onsite Hours : 10:00

ASEC Report ID : 67257
Name of the Project : Lakeside Sub. - Lovers Lane, Calhoun
Project Location : Calhoun
Weather : Sunny
Departure Time : 06/20/2024 17:30
ASEC Technician Name : Marteze Jeter

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to verify compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

Our representative observed the contractor use CAT 336 equipment to excavate and transport backfill. A CAT 3314 was used to excavate a trench and lay 160ft sanitary sewer laterals from MH 1.5 - 1.6. A CAT 938K loader was used to transport No. 57 stone and GAB. No. 57 stone was placed up to 6 inches above the sanitary sewer lateral. GAB and backfill was then added from MH 1.5 - 1.6 and compacted using a walk behind roller.

Our representative observed a SY365LC excavator dig a trench from MH 6.9 - 6.11 (205.3 + 34.7 + 32 + 153.2).

Observations:

1. **Backfilling Activities:** Contractors placed backfill in sewer laterals and storm trenches. Also added 6 inches of No. 57 stone, then a GAB.
2. **Storm Drainpipe Installation:** Contractors inserted sewer laterals.

Conclusion: The ongoing backfilling and storm drainpipe installation activities are progressing as planned.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.