

Date : 06/10/2024
Project No : 2023C180
Client Company : Artisan Communities
Arrival Time : 06/10/2024 07:30
Onsite Hours : 10:00

ASEC Report ID : 68384
Name of the Project : Lakeside Sub. - Lovers Lane, Calhoun
Project Location : Calhoun
Weather : sunny
Departure Time : 06/10/2024 17:30
ASEC Technician Name : Marteze Jeter

Observations/Finding

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to verify compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

Upon arrival at the site, backfilling activities were underway for the sanitation sewer. Contractors used CAT Excavators 336 and 315F and heavy-duty dump trucks. Backfilling was performed in 2-foot lifts between manholes 4.9 and 4.10. Contractor added No. 57 stone to 6 inches above the pipe. A walk behind roller was then used for compaction.

Observations:

1. Backfilling Activities:

- Backfilling was in progress for the sanitation sewer, utilizing 2-foot lifts between manholes 4.8 and 4.9.

2. Compaction Status:

- Compaction was not carried out on the west side of AE1, with the foreman indicating it as a temporary measure.

Conclusion: The ongoing backfilling and storm drainpipe installation activities are progressing as planned, with considerations for lift sizes and temporary measures discussed with the foreman.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.