

Date : 09/03/2024
Project No : 2023C180
Client Company : Artisan Communities
Arrival Time : 09/03/2024 08:00
Onsite Hours : 08:30

ASEC Report ID : 69443
Name of the Project : Lakeside Sub. - Lovers Lane, Calhoun
Project Location : Calhoun
Weather : Sunny
Departure Time : 09/03/2024 16:30
ASEC Technician Name : Solomon Cherie

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings/specifications, applicable codes and material submittals. The following observations were observed on the site this day.

Upon arrival, our representative observed that the grading contractor was working on storm and sewer line placement.

The sewer line is located at 10.1-10.2 and is approximately 160' long and 8' deep. They are backfilling with crushed stone (GABO (see attachment) from bottom to top. The backfill was performed in one-foot compacted lifts.

The storm line is line 12 b/n BB9 to BB10 manholes. It is approximately 137' long and 5' deep (see attachment). Backfilling was done with one foot of crushed stone (GAB) at the bottom and brought up in 1-foot lifts with regular backfill soil.



Storm line



Sewer line

Date : 09/03/2024
Project No : 2023C180
Client Company : Artisan Communities
Arrival Time : 09/03/2024 08:00
Onsite Hours : 08:30

ASEC Report ID : 69443
Name of the Project : Lakeside Sub. - Lovers Lane, Calhoun
Project Location : Calhoun
Weather : Sunny
Departure Time : 09/03/2024 16:30
ASEC Technician Name : Solomon Cherie



Lake side project site

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.