

Date : 12/05/2023
Project No : 2023C195
Client Company : Toll Bros. Inc.
Arrival Time : 12/05/2023 12:30
Onsite Hours : 03:30

ASEC Report ID : 63214
Name of the Project : Kimbal Bridge Tract
Project Location : Alpharetta
Weather : sunny
Departure Time : 12/05/2023 16:00
ASEC Technician Name : Aminullah Azimi

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative, Amin Azimi visited the job site to observe the contractor's work activities from a quality standpoint to verify compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made during our evaluation:

This report provides an assessment of the footing excavations for retaining wall #9 and #10, carried out on this specified site. The assessment covers excavation dimensions, depth, cleanliness, and the results of soil testing using a hand auger, Dynamic Cone Penetrometer and Probe Rod tests.

The footing excavations were noted to be in general accordance with the project drawings with respect to size and depth. No deviations were noted in this regard.

Additionally, the assessment addressed the cleanliness of the excavation sites. It was observed that the footing excavations were generally free of loose soil, debris, and water.

Various tests were conducted to assess the quality and bearing capacity of the shallow soils within the footing excavation.

Dynamic Cone Penetrometer testing was performed. This test was conducted to assess the soil's compaction and bearing capacity. The results showed that the subgrade at the test locations appeared to be capable of supporting a net allowable bearing pressure of 2000 psf.

Probe Rod Test: The probe rod test was conducted to further evaluate the presence of any weak areas within the footing excavation.

In conclusion, the footing excavations were carried out in compliance with the specified dimensions and depth. The excavations were found to be clean and devoid of loose soil, debris, and water. Furthermore, the results of the soil tests, including the hand auger test, Dynamic Cone Penetrometer test, and Probe Rod test, all confirmed that the shallow soils at the tested location and elevation met the project's minimum requirements for a net allowable bearing pressure of 2000 psf.

DCP1**DCP2**


Depth (Feet)	Blows per 3/4" Increment
1	8
2	8
3	9
4	10

Depth (Feet)	Blows per 3/4" Increment
1	7
2	7
3	7
4	7

Date : 12/05/2023
Project No : 2023C195
Client Company : Toll Bros. Inc.
Arrival Time : 12/05/2023 12:30
Onsite Hours : 03:30

ASEC Report ID : 63214
Name of the Project : Kimbal Bridge Tract
Project Location : Alpharetta
Weather : sunny
Departure Time : 12/05/2023 16:00
ASEC Technician Name : Aminullah Azimi

- Footing subgrade conditions should remain dry and free of loose soils/debris prior to concrete placement. If exposed to inclement weather, the foundation subgrade should be re-observed by ASEC,



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.