

Date : 01/18/2024
Project No : 2023C195
Client Company : Toll Bros. Inc.
Arrival Time : 01/18/2024 8:30
Onsite Hours : 04:30

ASEC Report ID : 63753
Name of the Project : Kimbal Bridge Tract
Project Location : Alpharetta
Weather : cloudy
Departure Time : 01/18/2024 13:00
ASEC Technician Name : Aminullah Azimi

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative, Amin Azimi visited the job site to observe the contractor's work activities from a quality standpoint to verify compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

- A visual inspection was performed for the 18" diameter augured piers in two rows, spacing to be 5'-0" O.C. (location highlighted in picture),
- The reinforcing steel was checked for correct size, number of bars, location of bars, spacing, cleanliness, support against displacement, splicing, clearance and steel grade. Based on visual observations and field measurements, the reinforcing steel at the utility panel, appeared to be acceptable for size, spacing and quantity with the following exception:
 - 1: Corner rebars were not in place.
 - 2: They didn't cover the pier excavation with enough rebar mat. See picture.
 - They did not put the rebar according to the drawing. They put low mat rebars in high mat.
- The contractor was notified of the above-mentioned items. Omitted reinforcing steel was not placed on today's date. The undersigned recommended the omitted reinforcing steel to be completed prior to placement of concrete.

In case of any questions or concerns with regards to our observations or recommendations stated in this report we will be more than glad to discuss them with you.



Date : 01/18/2024
Project No : 2023C195
Client Company : Toll Bros. Inc.
Arrival Time : 01/18/2024 8:30
Onsite Hours : 04:30

ASEC Report ID : 63753
Name of the Project : Kimbal Bridge Tract
Project Location : Alpharetta
Weather : cloudy
Departure Time : 01/18/2024 13:00
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.