

Date : 01/22/2024
Project No : 2023C195
Client Company : Toll Bros. Inc.
Arrival Time : 01/22/2024 9:00
Onsite Hours : 10:00

ASEC Report ID : 63801
Name of the Project : Kimbal Bridge Tract
Project Location : Alpharetta
Weather : sunny
Departure Time : 01/22/2024 19:00
ASEC Technician Name : Aminullah Azimi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- The placement and compaction of fill soils for retaining wall 6 continued today.
- At the time of arrival, our representative observed that work was in progress with one (1) foot lifts and compacted using a sheeps-foot compactor.
- Probe rod tests were conducted in several places, including the decel lane and around utility backfill. Soft areas were undercut 6 feet and replaced with GAB (graded aggregate base).
- Density test results indicate that the compacted materials met the project requirement of 90% of the maximum dry density obtained by the (Standard Proctor ASTM 698).
- Observed the placement 110 cubic yards of 3000 psi concrete for retaining wall 9 footing (location shown in pictures).

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 01/22/2024
Project No : 2023C195
Client Company : Toll Bros. Inc.
Arrival Time : 01/22/2024 9:00
Onsite Hours : 10:00

ASEC Report ID : 63801
Name of the Project : Kimbal Bridge Tract
Project Location : Alpharetta
Weather : sunny
Departure Time : 01/22/2024 19:00
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.