

Date : 02/06/2024
Project No : 2023C195
Client Company : Toll Bros. Inc.
Arrival Time : 02/06/2024 8:30
Onsite Hours : 03:00

ASEC Report ID : 64008
Name of the Project : Kimbal Bridge Tract
Project Location : Alpharetta
Weather : sunny
Departure Time : 02/06/2024 11:30
ASEC Technician Name : Aminullah Azimi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- Evaluate soil bearing/stability at the bottom of the excavated footings for retaining wall 7.
- The foundation excavations were observed to be excavated to the specified size and appeared to be at the proper depth based on the contractor's layout. The foundation excavation was observed to be clear of loose soil, debris, and water.
- NOTE: The depth of the pier should reach the footing of retaining wall 6, but they did not drill it to that point. Some piers were harder to drill so they only managed to drill 2 to 3 feet. It was recommended to drill the piers that weren't drilled to the footing to retaining wall 6. For the piers that weren't able to be drilled to the proper depth, an RFI from engineer is required.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 02/06/2024
Project No : 2023C195
Client Company : Toll Bros. Inc.
Arrival Time : 02/06/2024 8:30
Onsite Hours : 03:00

ASEC Report ID : 64008
Name of the Project : Kimbal Bridge Tract
Project Location : Alpharetta
Weather : sunny
Departure Time : 02/06/2024 11:30
ASEC Technician Name : Aminullah Azimi



Date : 02/06/2024
Project No : 2023C195
Client Company : Toll Bros. Inc.
Arrival Time : 02/06/2024 8:30
Onsite Hours : 03:00

ASEC Report ID : 64008
Name of the Project : Kimbal Bridge Tract
Project Location : Alpharetta
Weather : sunny
Departure Time : 02/06/2024 11:30
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.