

Date : 02/26/2024
Project No : 2023C195
Client Company : Toll Bros. Inc.
Arrival Time : 02/26/2024 10:30
Onsite Hours : 04:30

ASEC Report ID : 64484
Name of the Project : Kimbal Bridge Tract
Project Location : Alpharetta
Weather : sunny
Departure Time : 02/26/2024 15:00
ASEC Technician Name : Aminullah Azimi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- Sunbelt Asphalt. Base course was placed with approximately 6 inches of Cement Treated Base (CTB) from STA 11+00 to STA 16+00.
- A proof-roll observation was performed in the road by Mr. Ram Mogulla, principal of ASEC.
- No severe yielding and/or deflection was observed during the proof-roll in any of the areas mentioned above with the exception of two small areas: (8×22) feet at STA 17+79 (on roadway in the front of Lot #20) and second area (6×24) feet (on roadway in the front of Lot #16). It was recommended to undercut to a depth of 1', aerate, then remix with fresh cement.
- A sample of the soil cement was returned to our laboratory for further testing.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 02/26/2024
Project No : 2023C195
Client Company : Toll Bros. Inc.
Arrival Time : 02/26/2024 10:30
Onsite Hours : 04:30

ASEC Report ID : 64484
Name of the Project : Kimbal Bridge Tract
Project Location : Alpharetta
Weather : sunny
Departure Time : 02/26/2024 15:00
ASEC Technician Name : Aminullah Azimi



Date : 02/26/2024
Project No : 2023C195
Client Company : Toll Bros. Inc.
Arrival Time : 02/26/2024 10:30
Onsite Hours : 04:30

ASEC Report ID : 64484
Name of the Project : Kimbal Bridge Tract
Project Location : Alpharetta
Weather : sunny
Departure Time : 02/26/2024 15:00
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.