

Date : 10/18/2023
Project No : 2023G189
Client Company : Travis Pruitt & Assoc./Fern Park Dev.
Arrival Time : 10/18/2023 08:00
Onsite Hours : 10:00

ASEC Report ID : 62533
Name of the Project : Kilgore Road Tract
Project Location : Buford
Weather : Sunny
Departure Time : 10/18/2023 18:00
ASEC Technician Name : Vidal Dias

The Kilgore Road Infiltration Test aimed to assess the hydrogeological and ecological characteristics of multiple borehole sites, designated as I-1, I-2, I-3, and I-4.

Methodology:

Percolation tests were conducted in compliance with ASTM D6391 standards, utilizing straight auger bores and offset bores at varying depths.

Findings:

Borehole I-1:

- Proposed Depth: 16 feet
- Encountered refusal at multiple depths, most consistently around 8 feet.
- No groundwater detected after 48-hour monitoring.

Borehole I-2:

- Proposed Depth: 17 feet
- Encountered refusal at depths between 7 and 9 feet.
- No groundwater detected after 48-hour monitoring.

Borehole I-3:

- Proposed Depth: 17 feet
- Actual Drill Depth: 14 feet
- Percolation rates and water level changes monitored. Data captured and documented separately.
- Situated approximately 150 feet from I-4.

• Percolation Test Data for Borehole I-3

Start Time	Stop Time	Time Interval (min.)	Initial Depth to Water (in)	Final Depth to Water (in)	Change in Water Level (in)	Percolation Rate (min./in.)
1:00	1:30	30	96	108	12	2.5
1:30	2:00	30	108	108	0	-
2:00	3:10	70	108	108	0	-

Borehole I-4:

- Estimated Elevation: 1100 feet

Date : 10/18/2023
Project No : 2023G189
Client Company : Travis Pruitt & Assoc./Fern Park Dev.
Arrival Time : 10/18/2023 08:00
Onsite Hours : 10:00

ASEC Report ID : 62533
Name of the Project : Kilgore Road Tract
Project Location : Buford
Weather : Sunny
Departure Time : 10/18/2023 18:00
ASEC Technician Name : Vidal Dias

- Proposed Depth: 20 feet
- Drill Depth: Not specified
- Percolation rates and water level changes monitored. Data captured and documented separately.
- Located approximately 125 feet from the creek, based on a pace count of 4.9 ft./sec.

Percolation Test Data for Borehole I-4

Start Time	Stop Time	Time Interval (min.)	Initial Depth to Water (in)	Final Depth to Water (in)	Change in Water Level (in)	Percolation Rate (min./in.)
12:00 PM	12:30 PM	30	204	210	6	5
12:30 PM	1:00 PM	30	210	216	6	5
1:00 PM	1:30 PM	30	216	222	6	5
1:30 PM	2:00 PM	30	222	228	6	5
2:00 PM	2:30 PM	30	228	234	6	5
2:30 PM	3:00 PM	30	234	240	6	5

Additional Observations:

- Healthy vegetation observed on the creek banks, indicating a robust ecosystem.
- Water level elevation in the creek measured at 1060 feet.
- Banks of the creek are about 10 feet high.
- Depth of the creek at the observed section: 3 feet.
- Multiple rock outcrops were noted in the creek, particularly near I-1 and I-2.
- A draw exists between I-4 and I-3.

Conclusions:

- Refusal depths indicate a hard substratum or compacted soil layers, constraining the depth of the boreholes.
- No groundwater was detected in monitored boreholes, suggesting a lower water table.
- Percolation tests for I-3 and I-4 indicated consistent rates, implying uniform soil conditions.

Date : 10/18/2023
Project No : 2023G189
Client Company : Travis Pruitt & Assoc./Fern Park Dev.
Arrival Time : 10/18/2023 08:00
Onsite Hours : 10:00

ASEC Report ID : 62533
Name of the Project : Kilgore Road Tract
Project Location : Buford
Weather : Sunny
Departure Time : 10/18/2023 18:00
ASEC Technician Name : Vidal Dias



Date : 10/18/2023
Project No : 2023G189
Client Company : Travis Pruitt & Assoc./Fern Park Dev.
Arrival Time : 10/18/2023 08:00
Onsite Hours : 10:00

ASEC Report ID : 62533
Name of the Project : Kilgore Road Tract
Project Location : Buford
Weather : Sunny
Departure Time : 10/18/2023 18:00
ASEC Technician Name : Vidal Dias



Date : 10/18/2023
Project No : 2023G189
Client Company : Travis Pruitt & Assoc./Fern Park Dev.
Arrival Time : 10/18/2023 08:00
Onsite Hours : 10:00

ASEC Report ID : 62533
Name of the Project : Kilgore Road Tract
Project Location : Buford
Weather : Sunny
Departure Time : 10/18/2023 18:00
ASEC Technician Name : Vidal Dias



Vidal Dias

-
Project Geologist

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.