

Date : 05/22/2024
Project No : 2024C112
Client Company : SR Homes
Arrival Time : 05/22/2024 10:00
Onsite Hours : 07:00

ASEC Report ID : 66688
Name of the Project : Sterlington
Project Location : Canton
Weather : sunny
Departure Time : 05/22/2024 17:00
ASEC Technician Name : Aminullah Azimi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- The placement and compaction of fill soils for Lot #12, continued this day.
- At the time of arrival, our representative observed that work was in progress with 1-foot lifts being placed and compacted using trench and 15-ton sheeps-foot (CP54B) compaction equipment along with general probing using a 3/8" diameter probe rod.
- Density test results indicate that the compacted materials require scarification, aeration and recompaction prior to retesting.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 05/22/2024
Project No : 2024C112
Client Company : SR Homes
Arrival Time : 05/22/2024 10:00
Onsite Hours : 07:00

ASEC Report ID : 66688
Name of the Project : Sterlington
Project Location : Canton
Weather : sunny
Departure Time : 05/22/2024 17:00
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.