

Date : 07/17/2024
Project No : 2024C112
Client Company : SR Homes
Arrival Time : 07/17/2024
Onsite Hours :

ASEC Report ID : 67981
Name of the Project : Sterlington
Project Location : Canton
Weather : overcast
Departure Time : 07/17/2024
ASEC Technician Name : Russell Hendrix

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to verify compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made during our evaluation:

Site Arrival and Initial Conditions:

Upon arrival at the site, a rain delay was in effect for 2 hours. This delay affected the initial planned activities.

Graded Aggregate Base (GAB) Placement:

- The GAB was placed until completion, ending at the Cul-de-sac.
- The future roadway was compacted using a Hamm smooth drum roller HD14 to seal the surface.
- The GAB placed was not ready for testing at this time.

Future Activities and Equipment:

- The paving company foreman stated that a large smooth drum roller would be delivered next week to provide compaction.
- Compaction testing will need to be completed once the large smooth drum roller is available.

Observations:

- The delay due to rain was managed effectively.
- The compaction process with the HD14 roller was observed, but further compaction and testing are pending.
- Coordination with the paving company is ongoing to ensure timely delivery of necessary equipment.

Recommendations:

- Monitor the delivery and usage of the large smooth drum roller.
- Schedule and conduct compaction testing as soon as the GAB is ready to ensure compliance with project specifications

Date : 07/17/2024
Project No : 2024C112
Client Company : SR Homes
Arrival Time : 07/17/2024
Onsite Hours :

ASEC Report ID : 67981
Name of the Project : Sterlington
Project Location : Canton
Weather : overcast
Departure Time : 07/17/2024
ASEC Technician Name : Russell Hendrix



Cul-de-sac at end of main road



Starting of GAB placement 7/17



Approximately 6 inches or more of GAB depth.

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.