

Date : 06/03/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 06/03/2024 8:30
Onsite Hours : 08:30

ASEC Report ID : 66883
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Cloudy
Departure Time : 06/03/2024 17:00
ASEC Technician Name : Fawad Shagiwal

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services.

The following observations were observed on the site this day:

- The placement and compaction of backfill for an 8115.8 square feet area progressed using sheeps-foot (CP54B), (RA30), (D51PX) and (CAT330) compactors.
- The placement and compaction of backfill for Section 1 was progressed using sheeps-foot (CP54B), (RA30), (D51PX) and (CAT330) equipment.
- At the time of arrival our representative observed that the work was in progress for Section 1 with 1-foot lifts being placed and compacted using (CP54B) and (D51PX) equipment.
- Proof-rolling tests were conducted for Section #01. Our representative observed that the surficial soils were pumping and deflecting in several areas. The soils in these areas are high in moisture content. It was recommended to scarify and aerate these soils prior to continuing.



Date : 06/03/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 06/03/2024 8:30
Onsite Hours : 08:30

ASEC Report ID : 66883
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Cloudy
Departure Time : 06/03/2024 17:00
ASEC Technician Name : Fawad Shagiwal



Date : 06/03/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 06/03/2024 8:30
Onsite Hours : 08:30

ASEC Report ID : 66883
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Cloudy
Departure Time : 06/03/2024 17:00
ASEC Technician Name : Fawad Shagiwal



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.