

Date : 06/18/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 06/19/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 67135
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Cloudy
Departure Time : 06/19/2024 17:00
ASEC Technician Name : Fawad Shagiwal

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services.

The following observations were observed on the site this day:

- The placement and compaction of backfill for Section 2 was in progress using CP54B, RA30, D51PX and CAT330 equipment.
- The new trench was excavated on the northeast side of the existing detention pond where a sewer water line and sewer main have been installed.
- A 1-foot lift was placed and compacted at the trench using SAKAI SV 204T compaction equipment.
- At the time of arrival our representative observed that the work was in progress in Section 2 with 2-foot lifts being placed and compacted using CP54B and D51PX compaction equipment.
- A proof-rolling test was performed at Section 2. Our representative observed that the surficial soils were pumping/rutting in some areas displaying soft soils with high moisture contents.



Date : 06/18/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 06/19/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 67135
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Cloudy
Departure Time : 06/19/2024 17:00
ASEC Technician Name : Fawad Shagiwal



Date : 06/18/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 06/19/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 67135
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Cloudy
Departure Time : 06/19/2024 17:00
ASEC Technician Name : Fawad Shagiwal



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.