

Date : 06/21/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 06/21/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 67166
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Sunny
Departure Time : 06/21/2024 17:00
ASEC Technician Name : Fawad Shagiwal

As requested the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services.

The following observations were observed on the site this day:

- The placement and installation of a sewer manhole at the southeast side of the detention pond was in progress.
- Filling of Lots #38 through 45 was in progress.
- The placement and compaction of backfill for Lots #1-8 and #54-61 was in progress using CP54B, RA30, D51PX and CAT330 equipment.
- The new trench was excavated at the NE and SE sides of the existing detention pond. Water is continuing to be drained out through the "burrito" wrap.
- At the time of arrival our representative observed that the work was in progress in Lots #1-8 and #54-61. Two (2) foot lifts are being placed and compacted using CP54B and D51PX equipment.
- Placement and compaction of backfill for the trench was in progress using SAKAI SV 204T compaction equipment.



Date : 06/21/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 06/21/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 67166
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Sunny
Departure Time : 06/21/2024 17:00
ASEC Technician Name : Fawad Shagiwal



Date : 06/21/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 06/21/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 67166
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Sunny
Departure Time : 06/21/2024 17:00
ASEC Technician Name : Fawad Shagiwal



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.