

Date : 07/12/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 07/12/2024
Onsite Hours :

ASEC Report ID : 67930
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : sunny
Departure Time : 07/12/2024
ASEC Technician Name : Russell Hendrix

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Retaining Wall B Construction Report

Courses running north to south were placed on Retaining Wall B, with the footing details previously discussed in the July 11th report. Compaction was completed using a trench packer (see attached photo). Drains and geotextile fabric were placed (see attached photo). It was observed that the modular blocks were filled with No. 57 stone. The third course had less than acceptable compaction, and additional compaction was recommended. No further observations were made on this day.



Trench packer



First course placement

Date : 07/12/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 07/12/2024
Onsite Hours :

ASEC Report ID : 67930
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : sunny
Departure Time : 07/12/2024
ASEC Technician Name : Russell Hendrix



Compaction testing



Matting and drain placement



wall looking North



Wall looking South

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.