

Date : 08/01/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 08/01/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 68359
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Sunny
Departure Time : 08/01/2024 17:00
ASEC Technician Name : Fawad Shagiwal

As requested the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings/specifications, applicable codes and material submittals.

The following observations were observed on the site this day.

- The placement and compaction of backfill soil at the construction entrance down hill was in progressed using sheep food (CP54B), (RA30), (D51PX) and (CAT330) equipments.
- Construction and building of 2+00,25 feet long segmental retaining wall (SRW) section #D was in progressed.
- Construction and building of RCC Precast box Culverts at outlet area of storm water pound was in progressed.
- Construction and placement of Precast RCC wing walls at the four nooks of RCC Precast box culverts was completed.
- 10 inches lift being placed and compacted at backfill area of segmental retaining wall (SRW) section #D using sheep food (SD45B) and trench packer (BMP 8500) equipments
- At the time of arrival our representative observed that the work was in progress at the construction entrance down hill and 01 foot lift being placed and compacted using sheep food (CP54B) and (D51PX) equipments.
- Density test results indicate that the compacted material met the project requirements of 95% the maximum dry density obtained by the (Standard Proctor ASTM 698).



Date : 08/01/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 08/01/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 68359
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Sunny
Departure Time : 08/01/2024 17:00
ASEC Technician Name : Fawad Shagiwal



Date : 08/01/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 08/01/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 68359
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Sunny
Departure Time : 08/01/2024 17:00
ASEC Technician Name : Fawad Shagiwal



The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.