

Date : 08/02/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 08/02/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 68397
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Sunny
Departure Time : 08/02/2024 17:00
ASEC Technician Name : Fawad Shagiwal

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings/specifications, applicable codes and material submittals.

The following observations were observed on the site this day:

- The placement and compaction of backfill for the construction entrance was in progress using CP54B, RA30, D51PX and CAT330 equipment.
- Construction of a 25-foot-long segment of retaining wall (SRW) section #D was in progress.
- Construction of RCC precast box culverts at the outlet area of the detention pond was completed.
- Ten (10) inch lifts were placed and compacted for the backfill of retaining wall (SRW) section #D using SD45B and trench packer BMP 8500 equipment.
- At the time of arrival our representative observed that work was in progress at the construction entrance with one (1) foot lifts being placed and compacted using CP54B and D51PX equipment.
- Density test results indicate that the compacted materials met the project requirement of 95% of the maximum dry density obtained by a Standard Proctor ASTM 698.



Date : 08/02/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 08/02/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 68397
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Sunny
Departure Time : 08/02/2024 17:00
ASEC Technician Name : Fawad Shagiwal



Date : 08/02/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 08/02/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 68397
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Sunny
Departure Time : 08/02/2024 17:00
ASEC Technician Name : Fawad Shagiwal



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.