

Date : 08/15/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 08/15/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 68796
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Sunny
Departure Time : 08/15/2024 17:00
ASEC Technician Name : Fawad Shagiwal

As requested the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings/specifications, applicable codes and material submittals.

The following observations were observed on the site this day.

- The placement and compaction of backfill soil at the construction entrance road was progressed using sheeps-foot (CP54B), (RA30), (D51PX) and (CAT330) equipment.
- Construction and placement of Sta 4+18, a 50-foot-long segmental retaining wall (SRW) section #B progressed.
- Excavation and preparation of the trench for placement and installation of sewer line piping progressed.
- Excavation and preparation of the trench for placement and installation of storm water piping progressed.
- Installation and placement of sewer lines for manhole SSD4 continued.
- Installation and placement of storm water main lines for manhole CIA3 progressed.
- One (1) foot lifts were placed and compacted at the backfill area of segmental retaining wall (SRW) section #B using sheeps-foot (CP54B), (SD45B) and trench packer (BMP8500) equipment.
- At the time of arrival our representative observed that the work was in progress for the construction entrance road with one-foot lifts being placed and compacted using sheeps-foot (CP54B) and (D51PX) equipment.
- Density test results indicate that the compacted material met the project requirements of 95% the maximum dry density obtained by the (Standard Proctor ASTM 698).



Date : 08/15/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 08/15/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 68796
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Sunny
Departure Time : 08/15/2024 17:00
ASEC Technician Name : Fawad Shagiwal



Date : 08/15/2024
Project No : 2024C116
Client Company : Peeples Owner, LLC
Arrival Time : 08/15/2024 08:30
Onsite Hours : 08:30

ASEC Report ID : 68796
Name of the Project : Peeples Valley Rd, Overlook at Pettit
Project Location : Cartersville
Weather : Sunny
Departure Time : 08/15/2024 17:00
ASEC Technician Name : Fawad Shagiwal



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.