

Date : 06/28/2024
Project No : 2024C168
Client Company : CCG
Arrival Time : 06/28/2024 8:30
Onsite Hours : 08:30

ASEC Report ID : 67490
Name of the Project : Reserve @ Gum Springs
Project Location : Jefferson
Weather : sunny
Departure Time : 06/28/2024 17:00
ASEC Technician Name : Aminullah Azimi

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative visited the job site to observe the contractor's work activities from a quality standpoint to verify compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site:

- A proof-roll observation was performed before fill placement for the area of Lots #169, 170, 171, 172, 98 and 99.
- A fully loaded tandem-axle dump truck was used to proof-roll the above-mentioned subgrade with multiple passes across the area.

No severe yielding and/or deflection was observed during the proof-roll in the areas mentioned above.

In addition, work progressed for detention ponds 1 and 2. Fill placement for Lots #98 and 99 began this day.



Date : 06/28/2024
Project No : 2024C168
Client Company : CCG
Arrival Time : 06/28/2024 8:30
Onsite Hours : 08:30

ASEC Report ID : 67490
Name of the Project : Reserve @ Gum Springs
Project Location : Jefferson
Weather : sunny
Departure Time : 06/28/2024 17:00
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.