

Date : 07/29/2024
Project No : 2024C168
Client Company : CCG
Arrival Time : 07/29/2024 8:30
Onsite Hours : 05:30

ASEC Report ID : 68275
Name of the Project : Reserve @ Gum Springs
Project Location : Jefferson
Weather : rainy
Departure Time : 07/29/2024 14:00
ASEC Technician Name : Aminullah Azimi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- The placement and compaction of fill for Lots # 108, 109, 110 and the sewer trench between MH A-7 to MH A-8, continued this day.
- At the time of arrival, our representative observed that work was in progress with 1-foot lifts being placed and compacted using 810F and CP56B compaction equipment. Compaction testing was not performed due light rain and the onset of lightning. Work was later cancelled due to inclement weather.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 07/29/2024
Project No : 2024C168
Client Company : CCG
Arrival Time : 07/29/2024 8:30
Onsite Hours : 05:30

ASEC Report ID : 68275
Name of the Project : Reserve @ Gum Springs
Project Location : Jefferson
Weather : rainy
Departure Time : 07/29/2024 14:00
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.