

Date : 01/09/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 01/09/2025 07:45
Onsite Hours : 9:30

ASEC Report ID : 75412
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Clear sky
Departure Time : 01/09/2025 17:15
ASEC Technician Name : Solomon Cherie

Our AS Engineering & Consulting (ASEC) representative arrived on site to observe field activities. The following tasks were performed:

Observed the placement of fill/grading for Lots #88 and #89 today. Compaction tests were performed using a nuclear density gauge. Overall, the results of density testing confirmed that fill compaction met the project and ASTM requirements. Results are attached in separate reports.

The grading contractor also continued backfill for the retention wall.

In addition, contractor continued placing sewer line. The sewer line placed was located between Manhole A12 and E1 and was about 150 feet in length. Backfilling and compaction were performed following by density testing (see attachments for details).

Please contact us if you have any questions regarding this report or of the density test results.



Picture showing building pads under backfill stage



Deep trench dug for sewer line

Date : 01/09/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 01/09/2025 07:45
Onsite Hours : 9:30

ASEC Report ID : 75412
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Clear sky
Departure Time : 01/09/2025 17:15
ASEC Technician Name : Solomon Cherie



Sewer line between Manhole A12 and E1 after backfill

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.