

Date : 01/14/2025  
Project No : 2024C202  
Client Company : CCG  
Arrival Time : 01/14/2025 07:30  
Onsite Hours : 9:00

ASEC Report ID : 75792  
Name of the Project : Old Griffin Rd - Hawthorne Reserve  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 01/14/2025 16:30  
ASEC Technician Name :

Our AS Engineering & Consulting (ASEC) representative arrived on site to observe field activities. The following tasks were performed:

Observed the placement of fill/grading for Lots #26 through #30 today. Compaction tests were performed using a nuclear density gauge. Overall, the results of density testing confirmed that fill compaction met the project and ASTM requirements. Results are attached in separate reports.

Cutting of the roadway continued this day using a 349E CAT excavator and hauled by two heavy duty 745C trucks. Soils cut from this area were found to be high in moisture content and will require some aeration prior to their use as fill.

Please contact us if you have any questions regarding this report or of the density test results.



Picture showing entire backfill area

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.