

Date : 03/05/2026
Project No : 2024C202
Client Company : CCG
Arrival Time : 03/05/2026 14:00
Onsite Hours : 02:00

ASEC Report ID : 91085
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : sunny
Departure Time : 03/05/2026 16:00
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe proof-rolling of the subbase stone placement for the west side lane relocation after previous subgrade repairs were made. The subbase stone was proof-rolled using a loaded tandem dump truck having 20 tons of base rock making two passes over all areas. The subbase proof-roll was observed between stations 0+00 and 5+00. The proof-roll appeared stable under traffic with no apparent movement and appears ready for asphalt paving. The observations were also made with Paulding County and the contractor ECG present.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 03/05/2026
Project No : 2024C202
Client Company : CCG
Arrival Time : 03/05/2026 14:00
Onsite Hours : 02:00

ASEC Report ID : 91085
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : sunny
Departure Time : 03/05/2026 16:00
ASEC Technician Name : Clyde Smith



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.