

Date : 09/03/2024
Project No : 2024C217
Client Company : Artisan
Arrival Time : 09/03/2024 07:54
Onsite Hours : 9:00

ASEC Report ID : 69640
Name of the Project : Naturewalk at 7 Hills Amenities
Project Location : Dallas
Weather : sunny
Departure Time : 09/03/2024 17:00
ASEC Technician Name : Vamsi Polisetty

The above-mentioned AS Engineering and Consulting (ASEC) representative, visited the Naturewalk at 7 Hills Amenities site to conduct quality control inspection and testing services. Visual observation techniques were employed to ensure compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were made on-site:

- Rock Volume Determination for the blast was performed on this date: Rock volume was determined based on the attached drill logs. Drilling was performed on the days leading to today and depths to top of rock and termination was recorded.
- Drilled 176 blasting holes and completed 99 blasting locations.
- The total quantity of mass rock shot on this day was calculated to be **2,742.2** cubic yards.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.

- **At the time of arrival, the contractor (Advances Explosives) started the drilling process with Drill Rig Ranger DX800 for the controlled next scheduled blasting. Visual examination is done on the soil samples.**
- **Excavation (Komatsu PC 360LC), transport (Tandem Off road Dump truck), levelling (Komatsu D85EX), Komatsu 39PX and compaction (CAT CS563 E Sheep toe) of fill @NE of the construction site, continued this day.**
- **concrete manhole covers and pipes are received in the project.**

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.