

Date : 09/05/2025  
Project No : 2025C160  
Client Company : Artisan  
Arrival Time : 09/05/2025 08:00  
Onsite Hours : 01:30

ASEC Report ID : 85186  
Name of the Project : Rockmart Township - 115 Felton Drive  
Project Location : Rockmart  
Weather : sunny  
Departure Time : 09/05/2025 09:30  
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of fill/backfill. The contractor placed fill on Lots #57 through #60. Fill was placed in approximately 8 in-10 in lifts and compacted with a sheep-foot roller and loaded off road trucks. These lots were density tested and all test results were provided to the contractor. Lot #170 was tested and showed failing tests. The contractor will work to fix this lot on the next available workday.

Pavers appear to be actively paving the main entrance to the site.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



approx. lot 59



approx. lots 50-60

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.