

Date : 10/23/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 10/23/2025 10:00
Onsite Hours : 02:00

ASEC Report ID : 87311
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 10/23/2025 12:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (NG Grading) for the observation/testing of the placement of fill/backfill. The contractor continued excavation of blasted rock material from northwest pond area and placing blasted rock fill onto Lots #22 through #25. The blasted rock material was installed in approximate 1-foot lifts and compacted with an 815 sheep-foot roller. It appears that the size of the rocks is breaking down as the sheep-foot makes multiple passes on the lifts. The fill material also appeared to be an approximate 50/50 mix of blasted rock and finer soil material. This procedure should reduce rock voids and allow an even spread of the soil-rock mixture. The contractor is attempting to finish the pond clean out to pass inspection for their 7-day letter. The inspection is set for some time today.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



NW pond clean out



blasted rock fill

Date : 10/23/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 10/23/2025 10:00
Onsite Hours : 02:00

ASEC Report ID : 87311
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 10/23/2025 12:00
ASEC Technician Name : Sean Willett



NW pond clean out

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.