

Date : 04/27/2026
Project No : 2025C211
Client Company : Pulte
Arrival Time : 04/27/2026 07:30
Onsite Hours : 01:30

ASEC Report ID : 93548
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 04/27/2026 09:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (NG Grading) and for the observation/testing of the placement of fill/backfill. The contractors are finishing off Lots #33 through #44. The contractors are placing approximately 8-to-12-inch lifts and compacting using an 815 sheep-foot roller. Density testing was performed and test results were provided to the contractor.

The contractor was requested to notify ASEC when they were ready for additional testing approximately 1 week ago. The contractors did not reach out in any form, and there was a gap in density testing on these lots due to this miscommunication.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.