

Date : 06/10/2026
Project No : 2025C211
Client Company : Pulte
Arrival Time : 06/10/2026 11:00
Onsite Hours : 04:00

ASEC Report ID : 95174
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 06/10/2026 15:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (NG Grading) and for the observation/testing of the placement of fill/backfill. A proof-roll was performed on GAB placed/compacted in the roadways for paving. A loaded tandem truck was used to proof-roll. The proof-roll showed very minimum surface pumping. The contractors are going to continue to compact the roadways with a vibrating smooth drum roller today. Paving will begin tomorrow. ASEC will be onsite to visually observe/spot check hot asphalt temperatures and densities during pavement placement.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 06/10/2026
Project No : 2025C211
Client Company : Pulte
Arrival Time : 06/10/2026 11:00
Onsite Hours : 04:00

ASEC Report ID : 95174
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 06/10/2026 15:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.