

Date : 11/10/2025
Project No : 2025C214
Client Company : Artisan
Arrival Time : 11/10/2025
Onsite Hours : N/A

ASEC Report ID : 87721
Name of the Project : NW Unit 4 BRIDGE (Materials Testing)
Project Location : Dallas
Weather : sunny
Departure Time : 11/10/2025
ASEC Technician Name : Russell Hendrix

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Site Observations:

Work continued from the previous day involving the **importing and placement of brown silty sand** soil sourced from the **Seven Hills amenities area**. The soil was **spread by a Komatsu 39PXi dozer** and **compacted using a Hamm ride-on vibratory sheepfoot roller**.

Several lifts were placed during the observation period, with each lift measuring approximately **4-6 inches in thickness**. The placement area included the **future road alignment and adjacent slopes**.

The **foreman stated that this fill placement is temporary** and will remain in place until the **wing wall is fabricated**. Accordingly, **no field density or compaction testing was performed** at this time.



7 Hills BLVD side of future bridge



imported soil spread and compacted

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.