

Date : 05/19/2026
Project No : 2025C214
Client Company : Artisan
Arrival Time : 05/19/2026 12:00
Onsite Hours : -8:00

ASEC Report ID : 95052
Name of the Project : NW Unit 4 BRIDGE (Materials Testing)
Project Location : Dallas
Weather : clear and sunny
Departure Time : 05/19/2026 4:00
ASEC Technician Name : Narayana Ganesh Undavalli

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Crew continued backfilling the abutments at the bridge. Fill material was placed in lifts, spread using a crawler bulldozer, and compacted using both a sheep-foot roller and a Caterpillar 815. Density tests were performed, and the results met the required project compaction specifications.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 05/19/2026
Project No : 2025C214
Client Company : Artisan
Arrival Time : 05/19/2026 12:00
Onsite Hours : -8:00

ASEC Report ID : 95052
Name of the Project : NW Unit 4 BRIDGE (Materials Testing)
Project Location : Dallas
Weather : clear and sunny
Departure Time : 05/19/2026 4:00
ASEC Technician Name : Narayana Ganesh Undavalli



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.