

Date : 06/22/2026
Project No : 2025C214
Client Company : Artisan
Arrival Time : 06/22/2026 08:00
Onsite Hours : 05:30

ASEC Report ID : 95509
Name of the Project : NW Unit 4 BRIDGE (Materials Testing)
Project Location : Dallas
Weather : Sunny
Departure Time : 06/22/2026 13:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor and for the observation/testing of the placement of fill/backfill. The contractors continued backfilling the bridge abutment. Soil lifts of approximately 8 to 12 inches in thickness were placed and compacted with a combination of a sheep-foot roller and a trench roller. Density testing was performed and test results were provided to the contractor. The contractor removed any large stones (greater than 1 foot in diameter) from the fill prior to compaction.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 06/22/2026
Project No : 2025C214
Client Company : Artisan
Arrival Time : 06/22/2026 08:00
Onsite Hours : 05:30

ASEC Report ID : 95509
Name of the Project : NW Unit 4 BRIDGE (Materials Testing)
Project Location : Dallas
Weather : Sunny
Departure Time : 06/22/2026 13:30
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.