

Date : 09/26/2025
Project No : 2025C215
Client Company : Artisan
Arrival Time : 09/26/2025 10:00
Onsite Hours : 06:30

ASEC Report ID : 85219
Name of the Project : NW Unit 4 Parkway Ext. Phase 1
Project Location : Dallas
Weather : Sunny
Departure Time : 09/26/2025 16:30
ASEC Technician Name : Safiullah Momand

As requested, an ASEC representative visited the project site from 10:00 AM to 5:00 PM to provide quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings, specifications, applicable codes, and approved material submittals.

Our ASEC engineering technician was on site to observe the blasting of holes that had been drilled in previous days between the A10 manholes and some parts of Lot #25. The ORICA contractor provided the blasting emulsion, which was a composite of ammonium nitrate and water. The blasting emulsion was filled into the drilled holes in the quantity required for blasting. The blasting contractor, Advance Explosive, used detonators with 42 ms and 25 ms wires. About 180 holes were successfully blasted. The blasting took place at 12:00 PM After the blast, all drilled holes were carefully checked.

We appreciate the opportunity to provide our services on this project, and should there be any questions regarding this report, please feel free to contact us.



Preparation for blasting



Preparation for blasting

Date : 09/26/2025
Project No : 2025C215
Client Company : Artisan
Arrival Time : 09/26/2025 10:00
Onsite Hours : 06:30

ASEC Report ID : 85219
Name of the Project : NW Unit 4 Parkway Ext. Phase 1
Project Location : Dallas
Weather : Sunny
Departure Time : 09/26/2025 16:30
ASEC Technician Name : Safiullah Momand



Preparation for blasting



Preparation for blasting



Preparation for blasting



Preparation for blasting

Date : 09/26/2025
Project No : 2025C215
Client Company : Artisan
Arrival Time : 09/26/2025 10:00
Onsite Hours : 06:30

ASEC Report ID : 85219
Name of the Project : NW Unit 4 Parkway Ext. Phase 1
Project Location : Dallas
Weather : Sunny
Departure Time : 09/26/2025 16:30
ASEC Technician Name : Safiullah Momand



Preparation for blasting



After blast



After blast



After blast

Date : 09/26/2025
Project No : 2025C215
Client Company : Artisan
Arrival Time : 09/26/2025 10:00
Onsite Hours : 06:30

ASEC Report ID : 85219
Name of the Project : NW Unit 4 Parkway Ext. Phase 1
Project Location : Dallas
Weather : Sunny
Departure Time : 09/26/2025 16:30
ASEC Technician Name : Safiullah Momand



After blast



After blast



After blast

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.