

Date : 11/24/2025
Project No : 2025C216
Client Company : Artisan
Arrival Time : 11/24/2025 08:00
Onsite Hours : 9:00

ASEC Report ID : 88221
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : Sunny
Departure Time : 11/24/2025 17:00
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the paving contractor continue subgrade preparation and base stone placement at Nature Walk parkway between sanitary sewer manholes #9 and #4. The contractor used a vibratory smooth drum roller recompacting subgrade soils prior to placing base stone across the subgrade using a skid loader and motor grader. The writer probed the subgrade using a rounded end steel rod which appeared stable and suitable for the placement of base stone materials. Also observed dump truck traffic over previous placed base stone which appeared to be stable with no severe movement. The contractor stated that on 11/21/25, 480.23 tons and on 11/24/25, 953.13 tons of base stone was placed over prepared subgrade soils.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Observation of sub grade by Paving contractor



Sub grade prep. compacting using smooth

Date : 11/24/2025
Project No : 2025C216
Client Company : Artisan
Arrival Time : 11/24/2025 08:00
Onsite Hours : 9:00

ASEC Report ID : 88221
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : Sunny
Departure Time : 11/24/2025 17:00
ASEC Technician Name : Clyde Smith



Compacting sub grade



Back dumping rock to push over sub grade



Grade stakes that were installed



Date : 11/24/2025
Project No : 2025C216
Client Company : Artisan
Arrival Time : 11/24/2025 08:00
Onsite Hours : 9:00

ASEC Report ID : 88221
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : Sunny
Departure Time : 11/24/2025 17:00
ASEC Technician Name : Clyde Smith



Observing loaded trucks with 18 tons backing across
previous placed base stone



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.