

Date : 05/11/2026
Project No : 2025C216
Client Company : Artisan
Arrival Time : 05/11/2026 08:00
Onsite Hours : 04:00

ASEC Report ID : 94296
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : sunny
Departure Time : 05/11/2026 12:00
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Crew continued backfilling operations between manholes A12-B18 by placing additional lifts of suitable fill material along the trench alignment. Compaction activities around the manholes and other confined areas were performed using a trench compactor. In wider accessible areas, the crew utilized a mini sheep foot roller and a larger sheep-foot roller to compact the placed materials. Fill material was placed in lifts and compacted.

At the bridge wall area, no construction activities were performed due to wet site conditions, which prevented placement and compaction of fill material. Fill placement operations are anticipated to resume on this coming Wednesday or Thursday once the ground conditions become suitable for fill placement activities. On the opposite side of the bridge, the crew continued working on footing construction by installing reinforcing steel bars in preparation for the upcoming concrete placement activities.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 05/11/2026
Project No : 2025C216
Client Company : Artisan
Arrival Time : 05/11/2026 08:00
Onsite Hours : 04:00

ASEC Report ID : 94296
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : sunny
Departure Time : 05/11/2026 12:00
ASEC Technician Name : Samara Simha Reddy Kandi



Date : 05/11/2026
Project No : 2025C216
Client Company : Artisan
Arrival Time : 05/11/2026 08:00
Onsite Hours : 04:00

ASEC Report ID : 94296
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : sunny
Departure Time : 05/11/2026 12:00
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.