

Date : 06/17/2026
Project No : 2025C216
Client Company : Artisan
Arrival Time : 06/17/2026 07:30
Onsite Hours : 9:00

ASEC Report ID : 95437
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : cloudy
Departure Time : 06/17/2026 16:30
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the grading contractor continue placing fill at Nature Walk Parkway between STA 52+50 and 54+00. The writer performed density tests using a Troxler Nuclear gauge model 3430, serial no. 91643. After additional compacting efforts compaction results met required job specifications. Recommendations made to contractor were to reduce the depth of loose lifts from 16"+ to 10" to 12" loose lifts and make more passes using the vibratory sheep-foot roller which is trying to cover too large an area and to use the off-road dump trucks to compact sandy silt materials.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.