

Date : 06/17/2026
Project No : 2025C216
Client Company : Artisan
Arrival Time : 06/17/2026 07:30
Onsite Hours : 9:00

ASEC Report ID : 95439
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : cloudy
Departure Time : 06/17/2026 16:30
ASEC Technician Name : Clyde Smith

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
06/17/2026	1	14.1	104.5	2025-035 SP	107.8	13.0	96.9	95	D6938	Pass
Location : Nature Walk Parkway STA 52+25, Elv/Depth :4 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										
06/17/2026	2	14.8	104.8	2025-035 SP	107.8	13.0	97.2	95	D6938	Pass
Location : Nature Walk Parkway STA 52+80, Elv/Depth :4 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										
06/17/2026	3	15.2	101.7	2025-033 SP	104.0	16.2	97.8	95	D6938	Pass
Location : Nature Walk Parkway STA 53+30, Elv/Depth :3.5 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										
06/17/2026	4	15.9	102.2	2025-033 SP	104.0	16.2	98.3	95	D6938	Pass
Location : Nature Walk Parkway STA 54+00, Elv/Depth :4 feet below finished grade										
Comment :										
Tested By : Clyde Smith Gauge Serial No. : 91643										

Remark: Test performed in general accordance with signed referenced ASTM Method.

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 06/17/2026
Project No : 2025C216
Client Company : Artisan
Arrival Time : 06/17/2026 07:30
Onsite Hours : 9:00

ASEC Report ID : 95439
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : cloudy
Departure Time : 06/17/2026 16:30
ASEC Technician Name : Clyde Smith

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
07/28/2025	2025-031 SP	101.0	20.7	Standard	Tan, brown micaceous sandy silt
07/28/2025	2025-032 SP	94.9	25.0	Standard	Red micaceous sandy clay
08/01/2025	2025-033 SP	104.0	16.2	Standard	Tan, brown micaceous sandy silt
08/14/2025	2025-035 SP	107.8	13.0	Standard	Red sandy silt
08/14/2025	2025-036 SP	107.0	18.5	Standard	Red micaceous sandy silt
01/30/2026	Field proctor #6	98.0	17.2	Standard	Multi-colored sandy SILT