

Date : 06/17/2026
Project No : 2025C244
Client Company : McCallan Group
Arrival Time : 06/17/2026 09:00
Onsite Hours : 05:00

ASEC Report ID : 95425
Name of the Project : Cassville Rd (Crossroads Sub),
Additional Services
Project Location : Cartersville
Weather : Sunny
Departure Time : 06/17/2026 14:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor and for the observation/testing of the placement of fill/backfill. ASEC was requested to be onsite for the documentation of the excavation of the lots near the temporary pond. The contractors are excavating wet material (mixture of grey clay, topsoil, and brown soil). ASEC probe rodged the base grade after excavation, and the probe rod testing showed this area was not stable or suitable for backfill placement. With the presence of the grey clay, the contractor is most likely right above the water table. In one section, the contractor had to replace the soil with a mixture of No. 57 stone and a less saturated soil. The ground water quickly began to fill the hole.

ASEC recommended to the contractor to order a stone of their choice (either rip rap or baby surge stone) to use as a bedding and to haul in drier fill to the site. It would be best to have the material on site during the excavation to immediately replace any removed soils before the hole fills with ground water. ASEC informed the contractor to let ASEC know when they have material onsite to begin the remediations.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 06/17/2026
Project No : 2025C244
Client Company : McCallan Group
Arrival Time : 06/17/2026 09:00
Onsite Hours : 05:00

ASEC Report ID : 95425
Name of the Project : Cassville Rd (Crossroads Sub),
Additional Services
Project Location : Cartersville
Weather : Sunny
Departure Time : 06/17/2026 14:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.