

Date : 11/18/2025
Project No : 2025C244
Client Company : McCallan Group
Arrival Time : 11/18/2025 12:00
Onsite Hours : 01:30

ASEC Report ID : 87981
Name of the Project : Cassville Rd tract, proposed Burrito
Wrap
Project Location : Cartersville
Weather : sunny
Departure Time : 11/18/2025 13:30
ASEC Technician Name : Samara Simha Reddy Kandi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
11/18/2025	1	16.8	99.2	2025-051	106.4	19.3	93.2	100	D6938	Fail
Location : Lot #15, Elv/Depth :2 feet below finished grade										
Comment : Compaction will continue on following day for Lot #15.										
Tested By : Samara Simha Reddy Kandi Gauge Serial No. : 38069										
11/18/2025	2	16.7	107.8	2025-051	106.4	19.3	101.3	100	D6938	Pass
Location : Lot #16, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Samara Simha Reddy Kandi Gauge Serial No. : 38069										
11/18/2025	3	21.1	110.8	2025-051	106.4	19.3	104.1	100	D6938	Pass
Location : Lot #17, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Samara Simha Reddy Kandi Gauge Serial No. : 38069										
11/18/2025	4	19.0	107.4	2025-051	106.4	19.3	100.9	100	D6938	Pass
Location : Lot #18, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Samara Simha Reddy Kandi Gauge Serial No. : 38069										
11/18/2025	5	19.5	109.5	2025-051	106.4	19.3	102.9	100	D6938	Pass
Location : Lot #19, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Samara Simha Reddy Kandi Gauge Serial No. : 38069										

Remark: Test performed in general accordance with signed referenced ASTM Method.

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 11/18/2025
Project No : 2025C244
Client Company : McCallan Group
Arrival Time : 11/18/2025 12:00
Onsite Hours : 01:30

ASEC Report ID : 87981
Name of the Project : Cassville Rd tract, proposed Burrito
Wrap
Project Location : Cartersville
Weather : sunny
Departure Time : 11/18/2025 13:30
ASEC Technician Name : Samara Simha Reddy Kandi

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/23/2025	2025-050	103.5	21.4	Standard	Red silty sand with clay
10/23/2025	2025-051	106.4	19.3	Standard	Tan silty sand with clay