

Date : 11/13/2025
Project No : 2025C260
Client Company : Artisan
Arrival Time : 11/13/2025
Onsite Hours : N/A

ASEC Report ID : 87740
Name of the Project : NW (PHASE 2) Parkway Extension
Project Location : Dallas
Weather : sunny
Departure Time : 11/13/2025
ASEC Technician Name : Russell Hendrix

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Site Observations:

Upon arrival, a meeting was held with **Rick**, the **grading foreman**, who stated that **soil from the blasted area** was being **placed on the slopes (see photo)**.

Access along the **main road was impassable** due to the presence of **soil stockpiles and excavators** operating in the area.

Equipment observed on site included:

- **Three off-road dump trucks** transporting soil (see photo)
- **Two excavators** loading material
- **One Komatsu 51 PXI dozer** spreading soil
- **One Caterpillar 815 ride-on sheepfoot roller** compacting the placed material

No further observations were made following this inspection.

Remarks:

Grading and compaction operations were ongoing with appropriate heavy equipment in use.

Date : 11/13/2025
Project No : 2025C260
Client Company : Artisan
Arrival Time : 11/13/2025
Onsite Hours : N/A

ASEC Report ID : 87740
Name of the Project : NW (PHASE 2) Parkway Extension
Project Location : Dallas
Weather : sunny
Departure Time : 11/13/2025
ASEC Technician Name : Russell Hendrix



Slope area off road dump truck



compactor



Location of low slope area

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.