

Date : 05/12/2026
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 05/12/2026 07:00
Onsite Hours : 02:30

ASEC Report ID : 94339
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : Sunny
Departure Time : 05/12/2026 09:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (Lewis Contracting) and for the observation/testing of the placement of fill/backfill. ASEC met with Nick (LC) to perform a proof-roll of the GAB prior to paving. A loaded tandem truck was used to proof-roll. There was one area around the grease traps in the middle of the site that was addressed. The contractor used a smooth drum roller and compacted this area with vibration and then added more GAB to help stabilize the area. The rest of the site showed no severe pumping or rutting during proof-rolling and was suitable for paving.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



bad area fixed by contractor



bad area fixed by contractor

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.