

Date : 05/20/2026
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 05/20/2026 07:00
Onsite Hours : 01:00

ASEC Report ID : 94887
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : Sunny
Departure Time : 05/20/2026 08:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (Lewis Contracting) and for the observation/testing of the placement of fill/backfill. The contractors are installing a structure located along Main Street. At this time, there has been a hold up due to fitting issues and the contractors are waiting on approval to change the design of the install. The fitting issues are due to the structure running along the property line of the private residence nearby and of the water main that runs along Main Street. The contractors are going to temporarily backfill the structure with No. 57 stone until a decision is made on how to proceed forward.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 05/20/2026
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 05/20/2026 07:00
Onsite Hours : 01:00

ASEC Report ID : 94887
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : Sunny
Departure Time : 05/20/2026 08:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.