

Date : 06/01/2026
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 06/01/2026 09:00
Onsite Hours : 02:00

ASEC Report ID : 95008
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : Sunny
Departure Time : 06/01/2026 11:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (Lewis Contracting) and for the observation/testing of the placement of fill/backfill. The contractors backfilled the structure located along Main Street with GAB. The contractor used a jumping jack to compact the surface while ASEC was onsite, and then density testing was performed. Test results were provided to the contractor. The contractors are removing a section of the paved roadway by the grease traps located in the middle of the site. This area appears to have not been installed correctly and had not properly drained water from recent rainstorms. This appeared to cause the asphalt to hold water in some sections and crack apart. The contractor is adding more GAB before paving this section again. The grading contractors stated they believed the asphalt possibly got cold during the installation and that the pavers had rushed the install.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



backfilled gab



removing asphalt

Date : 06/01/2026
Project No : 2025C269
Client Company : Lewis Contracting
Arrival Time : 06/01/2026 09:00
Onsite Hours : 02:00

ASEC Report ID : 95008
Name of the Project : Main St. & First Ave. - Mixed-use
Project Location : Lilburn
Weather : Sunny
Departure Time : 06/01/2026 11:00
ASEC Technician Name : Sean Willett



backfilled gab



previous visit picture of the structure

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.