

Date : 05/08/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 05/08/2026 13:00
Onsite Hours : 02:00

ASEC Report ID : 94117
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : sunny
Departure Time : 05/08/2026 15:00
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

The crew continued installing DIP pipe by excavating the trench and leveling the subgrade to prepare a stable base for the pipe installation. After the trench was graded, the new DIP section was aligned and joined to the existing DIP line. Once the pipe connection was completed, the crew placed a lift of suitable backfill material above the pipe and compacted.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 05/08/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 05/08/2026 13:00
Onsite Hours : 02:00

ASEC Report ID : 94117
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : sunny
Departure Time : 05/08/2026 15:00
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.