

Date : 06/11/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 06/11/2026 15:00
Onsite Hours : 02:30

ASEC Report ID : 95232
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : sunny
Departure Time : 06/11/2026 17:30
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the pipe contractor continue installing 8" sanitary sewer line between manholes #11 and 12 and compacting between manholes #10 and 11. The backfill was observed by probing using a 3/8" diameter rounded end steel rod with plans to have a technician perform density tests on 6/12/26. It was also recommended to the grading contractor to scarify in-place fill placed for Lots #27 and 28.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Compacting fill at sanitary sewer line between manhole # 11 and 12



Compacting between #10 and 11

Date : 06/11/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 06/11/2026 15:00
Onsite Hours : 02:30

ASEC Report ID : 95232
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : sunny
Departure Time : 06/11/2026 17:30
ASEC Technician Name : Clyde Smith



Probing in place fill between # 11 and 12



Date : 06/11/2026
Project No : 2026C101
Client Company : Artisan
Arrival Time : 06/11/2026 15:00
Onsite Hours : 02:30

ASEC Report ID : 95232
Name of the Project : Seven Hills PHASE 13, UNIT 4 Lots
Project Location : Dallas
Weather : sunny
Departure Time : 06/11/2026 17:30
ASEC Technician Name : Clyde Smith



Existing subgrade conditions at roadway

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.