

Date : 05/01/2026
Project No : 2026C103
Client Company : Artisan
Arrival Time : 05/01/2026 11:00
Onsite Hours : 04:00

ASEC Report ID : 93831
Name of the Project : NW PH 2, UNIT 4
Project Location : Dallas
Weather : Sunny
Departure Time : 05/01/2026 15:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor and for the observation/testing of the placement of fill/backfill. The pipe crew continued installation of storm line B-13. The crew is backfilling this line today and stopping here due to rain forecasted this weekend. Backfill was placed in approximate 12-inch lifts and compacted using a trench roller and a vibrating sheep-foot roller. Density testing was performed and test results were provided to the contractor.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.





AS Engineering
and Consulting LLC

Daily Field Report

Date : 05/01/2026
Project No : 2026C103
Client Company : Artisan
Arrival Time : 05/01/2026 11:00
Onsite Hours : 04:00

ASEC Report ID : 93831
Name of the Project : NW PH 2, UNIT 4
Project Location : Dallas
Weather : Sunny
Departure Time : 05/01/2026 15:00
ASEC Technician Name : Sean Willett

A handwritten signature in black ink that reads 'Kenneth Mosman'.

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.